



## memorandum

**To:** Travis County W.C.&I.D. Point Venture Board  
**From:** Derek Klenke, P.E. & David Vargas, P.E. – Trihydro  
**Date:** February 26, 2026  
**Re:** February Board Meeting – Engineer’s Report

---

The intent of this memorandum is to provide the status of various projects and studies that Trihydro is currently working on for the District. Updates to this memorandum subsequent to submittal for the board packet will be provided at the board meeting.

### **I. Water System**

#### A. Surface Water Treatment Plant

No current engineering issues to report.

#### B. Distribution and Storage

- Feb. 17, Trihydro provided Inframark specifications for 2” blow off assembly to obtain quotes.

### **II. Wastewater System**

#### A. Wastewater Treatment Plant

No current engineering issues to report.

#### B. Collection

No current engineering issues to report.

### **III. Reclaimed Water System**

#### A. Storage

No current engineering issues to report.

#### B. Irrigation

No current engineering issues to report.



#### **IV. Other**

##### **A. FY 2026 General Engineering Services**

Engineering Budget: \$64,990.00  
Billing-to-Date: \$32,242.80 (50.4%)

Commencement Date: October 1, 2025  
Completion Date: September 30, 2026

##### **Project Status:**

- TCEQ Bond Application Report: Report is under technical review.
- TWDB DFund Application: Application is under water conservation review. Amended Water Conservation Plan per TWDB review comments and provided WCP to District for approval. Began filling out Utility Profile per TWDB review comments.
- TWDB Water Loss Audit: Validated and finalized by TWDB as of Feb. 4.



13

**BOND PROGRAM  
MONTHLY STATUS REPORT**



**February 2026  
Project #: 00701-023-4000**

**SUBMITTED BY:** Trihydro Corporation

5508 Highway 290 West, Suite 201, Austin, TX 78735

---

**PREPARED FOR:** Travis County Water Control and Improvement District - Point Venture

18606 Venture Drive, Point Venture, TX 78645

**SOLUTIONS YOU CAN COUNT ON.  
PEOPLE YOU CAN TRUST.**

# Table of Contents

<b>EXECUTIVE SUMMARY .....</b>	<b>1-1</b>
Program Overview .....	1-1
Schedule Summary .....	1-1
Program Allocation Summary .....	1-1
<b>CURRENT PROJECT STATUS .....</b>	<b>2-1</b>
0.15 MGD WWTP Construction Services.....	2-1
Future Bond Projects .....	2-2
Water System Improvements.....	2-2
Reclaimed Water System Improvements – Golf Course Areas.....	2-2
Drainage and Regrading Improvements .....	2-3

Attachments:

Attachment No. 1 - WCID Point Venture Bond Program Schedule

Attachment No. 2 - WCID Point Venture Bond Program Summary Budget

# EXECUTIVE SUMMARY

## PROGRAM OVERVIEW

The Bond Program currently has two active projects which are the 0.15 Million Gallons per Day (MGD) Wastewater Treatment Plant (WWTP) Construction Services and the Water System Analysis. A synopsis detailing each project's updates are in Sections 2.1 and 2.2.

Section 2.2 provides a list and details of each future bond project for consideration based on priority and preliminary costs explained in Section 1.1.

The intent of this report is to provide the status of bond projects and studies that Trihydro is currently working on for the District. Updates to this report subsequent to submittal for the board packet will be provided at the board meeting.

## SCHEDULE SUMMARY

Attachment No. 1 depicts the overall bond program schedule for the two active projects and upcoming future projects.

## PROGRAM ALLOCATION SUMMARY

Bond projects have been allocated by the bond program committee based on project priority and preliminary costs. A project ranking spreadsheet is included in Attachment No. 2. As budget and actual costs are refined, modifications to the project list will occur as it is intended to be a living document through the duration of the bond program.

# CURRENT PROJECT STATUS

## 0.15 MGD WWTP CONSTRUCTION SERVICES

Engineering Budget: \$892,833.20  
Billing-to-Date: \$570,108.16 (63.9% invoiced)

Contractor: Associated Construction Partners (ACP)  
Subcontractors: ND Construction (ND); Alterman

Notice to Proceed: Monday, October 23, 2023  
Substantial Completion: Saturday, June 20, 2026 (88% complete)  
Final Completion: Monday, June 8, 2026  
Construction Cost: \$11,196,924.80 (91% complete)

### Project Status:

#### Administration:

- Reviewed RFIs No. 27-28.
- Reviewed construction submittals.
- Reviewed Pay Application No. 27 and recommended payment.

#### Construction:

- Installing paneling equipment for WAS PS, headworks, & chlorine contact / effluent transfer.
- Installing plant conduits and wire pull.
- Excavated POA LS wet well, installed compacted base, installed wet well & passed hydrostatic testing, trenching & installing 6" & 8" gravity piping, installed wet well joint wrap, installed valve vault, core-drilled pipe openings, and installing pumps & accessories.
- Installed above/below-grade NPW piping and hose bib assemblies at headworks, aeration, and clarifier.
- Installed above/below-grade air compressor line and accessories.
- Installed above/below-grade chemical feed lines & accessories.
- Trenched and installed conduits and forms for new PEC transformer and meters, installed rebar and concrete poured conduit duct bank & pad rebar.
- Installing mini-split system for admin building electrical room.

## **FUTURE BOND PROJECTS**

At the May 5, 2022 Special Board Meeting, Trihydro and the District discussed and evaluated the Bond Program project list and Summary Budget table. It was agreed to remove the Reclaimed Water System Improvements (Non-Golf Course Areas) and Existing Water Treatment Plant Improvements from the Bond Program project list. Trihydro and the District followed up with discussions on re-prioritizing the Bond projects. Attachment No. 2 depicts the updated Bond Program Summary Budget table including the updated project priorities.

## **WATER SYSTEM IMPROVEMENTS**

The scope of these future bond projects are defined in the Water Master Plan, developed as part of the Water System Analysis project. The Water Master Plan provided recommendations for replacing the Augusta Standpipe and renovating the Augusta Pump Station to address immediate concerns and deficiencies in the water system. Additional projects to address aging infrastructure, fire flow availability, and operation issues included: rehabilitating the Augusta Elevated Storage Tank; installing a 6-inch waterline from Nicklaus Drive to Champions Circle; installing a PRV assembly; replacing 2-inch waterlines with 8-inch waterlines at Lakeland Circle and Lakehead Circle; and installing 6-inch waterlines along Valley Hill Drive and Valley Hill Lane to reallocate 35 LUEs to the Lower Pressure Plane. Scope and funding will be dependent upon final project costs of the WWTP and Water System Improvements.

## **RECLAIMED WATER SYSTEM IMPROVEMENTS – GOLF COURSE AREAS**

This future bond project, coinciding with the new WWTP, will consist of installing new drip irrigation system, irrigation pump station, rehabilitating existing spray irrigation, and installing new reclaimed water lines. Funding will be dependent upon final project costs of the WWTP and Water System Improvements.

## DRAINAGE AND REGRADING IMPROVEMENTS

This future bond project will coincide with the Reclaimed Water System Improvements – Golf Course Areas project. The original scope was to re-grade areas within the golf course that are prone to ponding and install runoff collection systems. Design Committee has identified Holes #1, #7, and #9 as areas experiencing inadequate drainage. Funding will be dependent upon final project costs of the WWTP and Water System Improvements.

**ATTACHMENT NO. 1**  
**WCID POINT VENTURE BOND PROGRAM SCHEDULE**

ID	Task Mod	Task Name	Duration	Start	Finish	Timeline																							
						2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4	2023 Q1	2023 Q2	2023 Q3	2023 Q4	2024 Q1	2024 Q2	2024 Q3	2024 Q4	2025 Q1	2025 Q2	2025 Q3	2025 Q4	2026 Q1	2026 Q2	2026 Q3	
1	Task	WWTP (Design)	621 days	Mon 1/18/21	Mon 6/5/23																								
2	Task	WWTP (Permitting)	70 days	Mon 6/5/23	Fri 9/8/23																								
3	Task	WWTP (Bidding)	71 days	Mon 6/5/23	Mon 9/11/23																								
4	Task	WWTP (Construction)	797 days	Tue 9/12/23	Wed 9/30/26																								
5	Task	Water System Analysis (GIS)	274 days	Mon 8/2/21	Thu 8/18/22																								
6	Task	Water System Analysis (Modeling)	136 days	Fri 8/19/22	Fri 2/24/23																								
7	Task	Water System Analysis (Water Master Plan)	105 days	Mon 10/31/22	Fri 3/24/23																								
8	Task	Water System Analysis (WMP, Review/Presentation, Update Report)	65 days	Mon 3/27/23	Fri 6/23/23																								

Project: Bond Program Overview Date: Thu 9/21/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

**ATTACHMENT NO. 2**  
**WCID POINT VENTURE BOND PROGRAM SUMMARY BUDGET**

PROJECT NAME	DESCRIPTION	BOND CATEGORY <sup>1</sup>	PRIORITY	BOND ENGINEERING FEES <sup>2</sup>	BOND CONTINGENCY COST <sup>2</sup>	BOND CONSTRUCTION COST	BOND PROJECT TOTAL	ACTUAL ENGINEERING FEES	ACTUAL CONSTRUCTION COST	ACTUAL PROJECT TOTAL
New 0.15 MGD WWTP	Furnish equipment, materials, labor, and incidentals to install and place in service a new 150,000 gpd WWTP.	WWTP	1	\$ 673,600.00	\$ 1,122,670.00	\$ 5,613,345.00	\$ 7,409,615.00	\$ 709,444.00	\$ 11,196,924.80	\$ 11,906,368.80
New 0.15 MGD WWTP (Construction Phase)	Furnish construction administration, full/part-time RPR, and CMT solicitation services for the 0.15 MGD WWTP project. District will hire a CMT entity to perform concrete, soil density and masonry testing, and project management services.	WWTP	1	\$ -	\$ -	\$ -	\$ -	\$ 948,219.20	\$ -	\$ 948,219.20
Water System Analysis	Develop GIS Water System Map; Update Water Model; Furnish Preliminary Engineering Report to include recommendations on improvements and rehabilitation for existing Ground and Elevated Storage Tanks and Transfer Pump Station.	CVY	2	\$ -	\$ -	\$ -	\$ -	\$ 138,465.00	\$ -	\$ 138,465.00
Ground Storage Tank Rehabilitation	Rehabilitation includes: inspection, patching, re-coating, deficiency improvements, and transfer pump station upgrades. Possible replacement of GST to be evaluated.	CVY	3	\$ 48,000.00	\$ 80,000.00	\$ 400,000.00	\$ 528,000.00	\$ -	\$ -	\$ -
Elevated Storage Tank Rehabilitation	Rehabilitation includes: inspection, patching, re-coating, and deficiency improvements.	CVY	4	\$ 25,600.00	\$ 42,670.00	\$ 213,350.00	\$ 281,620.00	\$ -	\$ -	\$ -
Reclaimed Water System Improvements (Golf Course Area)	Improvements includes: install 19+ acres drip irrigation, upgrade irrigation systems, install effluent conveyance lines, erect effluent dosing ground storage tank, and install drip irrigation pump station.	RWS	5	\$ 233,290.00	\$ 388,820.00	\$ 1,944,095.00	\$ 2,566,205.00	\$ -	\$ -	\$ -
Drainage and Re-grading Improvements	Improvements includes: runoff collection and re-grading within Golf Course.	DR	6	\$ 22,800.00	\$ 38,000.00	\$ 190,000.00	\$ 250,800.00	\$ -	\$ -	\$ -
Lift Station Rehabilitation	Rehabilitate POA, Whispering Hollow, & Mariners Point Lift Stations consisting of pump replacement, piping reconfiguration, flood control, maintenance, odor control, manhole replacement & rehabilitation, and instrumentation.	CVY	-	\$ 72,000.00	\$ 120,000.00	\$ 599,990.00	\$ 791,990.00	\$ 85,627.48	\$ -	\$ 85,627.48
Existing Water Treatment Plant Improvements	Improvements include: backwash system upgrades.	CVY	-	\$ 41,460.00	\$ 69,090.00	\$ 345,460.00	\$ 456,010.00	\$ -	\$ -	\$ -
Utility Line Improvements	Improvements include: installing Waterline 'E'.	CVY	-	\$ 75,000.00	\$ 125,000.00	\$ 625,000.00	\$ 825,000.00	\$ -	\$ -	\$ -
Inflow and Infiltration (I&I) Study	Perform engineering study on determining I&I causes and solutions.	CVY	-	\$ 40,010.00	\$ -	\$ -	\$ 40,010.00	\$ -	\$ -	\$ -
<b>PROJECT TOTAL</b>				<b>\$ 1,231,760.00</b>	<b>\$ 1,986,250.00</b>	<b>\$ 9,931,240.00</b>	<b>\$ 13,149,250.00</b>	<b>\$ 1,881,755.68</b>	<b>\$ 11,196,924.80</b>	<b>\$ 13,078,680.48</b>
<b>INCIDENTAL EXPENSE (NON-CONSTRUCTION) TOTAL<sup>3</sup></b>							<b>\$ 1,350,750.00</b>			<b>\$ 1,350,750.00</b>
<b>BOND ISSUANCE TOTAL</b>							<b>\$ 14,500,000.00</b>			<b>\$ 14,429,430.48</b>

Notes:

<sup>1</sup>Category Abbreviations  
CVY - Conveyance Improvements  
DR - Drainage Improvements  
RWS - Reclaimed Water System Improvements  
WWTP - Wastewater Treatment Plant Improvements

<sup>2</sup>Bond Engineering Fees and Bond Contingency Cost are 12% and 20% of Bond Construction Cost, respectively.

<sup>3</sup>Breakdown of Incidental Expense (Non-Construction) costs is provided below. Costs are obtained from the Oct. 19, 2020 TCEQ Order approving the bond issuance.

<b>II. NON-CONSTRUCTION COSTS</b>	
A. Legal Fees (2.00%)	\$ 290,000
B. Fiscal Agent Fees (2.00%)	290,000
C. Bond Discount (0.86%)	124,511
D. Bond Issuance Expenses	72,500
E. Bond Application Report	217,500
F. Attorney General Fee (0.10%)	9,500
G. TCEQ Fee (0.25%)	36,250
H. Contingency	310,489
<b>Total Non-Construction Costs</b>	<b>\$ 1,350,750</b>

**Contractor's Application for Payment**

<b>Owner:</b> <u>Travis County WCID Point Venture</u>	<b>Owner's Project No.:</b> <u>701-023-300</u>
<b>Engineer:</b> <u>Trihydro</u>	<b>Engineer's Project No.:</b> <u>TRAVI-023-0002</u>
<b>Contractor:</b> <u>Associated Construction Partners, Ltd.</u>	<b>Contractor's Project No.:</b> <u>ACP 1607</u>
<b>Project:</b> <u>0.15 MGD WWTP</u>	
<b>Contract:</b> <u>Wastewater Treatment Plant Improvements</u>	
<b>Application No.:</b> <u>27</u>	<b>Application Date:</b> <u>1/31/2026</u>
<b>Application Period:</b> From <u>1/1/2026</u> to <u>1/31/2026</u>	

1. Original Contract Price	\$ 10,978,850.00
2. Net change by Change Orders	\$ 218,074.80
3. Current Contract Price (Line 1 + Line 2)	\$ 11,196,924.80
4. Total Work completed and materials stored to date (Column L Unit Price Total)	\$ 10,237,577.99
5. Retainage	
a. <u>5%</u> X <u>\$ 10,237,577.99</u> Work Completed	\$ 511,878.90
b. <u>0%</u> X <u>\$ 215,188.95</u> Stored Materials	\$ -
c. Total Retainage (Line 5.a + Line 5.b)	\$ 511,878.90
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 9,725,699.09
7. Less previous payments (Line 6 from prior application)	\$ 9,262,479.56
8. Amount due this application	\$ 463,219.53
9. Balance to finish, including retainage (Line 3 - Line 4)	\$ 959,346.81

**Contractor's Certification**

The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;


(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

**Contractor:** Associated Construction Partners, Ltd.

**Signature:**  **Date:** 1/31/2026

<b>Recommended by Engineer</b>	<b>Approved by Owner</b>
<b>By:</b> <u></u>	<b>By:</b> _____
<b>Title:</b> <u>Project Manager</u>	<b>Title:</b> _____
<b>Date:</b> <u>02/03/2026</u>	<b>Date:</b> _____



Travis County W.C.I.D. Point Venture  
Operator's Report for  
January 2026  
**Board Meeting: February 26, 2026**

Reviewed By: G Connell  
Date: 2.17.26

## POINT VENTURE EXECUTIVE SUMMARY

### February 26, 2026 Meeting

#### Previous Meeting Action Item Status

Item	Location	Description	Status
Act Pipe Inv	District	Purchased Supplies for the district – \$3,490.77	Shipped 12/02

#### New Item Update

Item	Location	Description	Status
Inframark Estimate	District	19 flushing points in dead ends	\$3,556.26 each, \$67,568.94 total
Aquarian Floating Aerator	WWTP	Surface Aerator for pond \$2,514	Approved & Ordered on 2/16 – Needs to be ratified.
Leak Detection Request from Resident at 300 Valley Hill	Staghorn & Valley Hill Dr.	Investigated this area several times and did not get a residual. It appears to be groundwater. Have requested previous reports from Samco. (Ref WO4450260 – 2/12/26) Prior testing was not in this area	Approval requested to have a leak detection survey done between Staghorn Dr. and Valley Hill - \$3,500.00

#### Current Items Requiring Board Review/Approval

Item	Location	Description	Status
Inframark Estimate	District	19 flushing points in culs-de-sacs	\$3,556.26 per location for labor & materials
Samco Estimate	District	Previous Samco reports showed no testing in this area.	\$3,500.00

#### Additional Items for Review

##### 2/2026 Meter Update:


839 Solos installed; 200 meters of a million gallons+ changed out 2025, 23 have been changed out in 2026 – Total 223




## Billing Summary

Description	
	<b>Oct-25</b>
Residential	937
Commercial	43
Tracking - District Meters	11
<b>Total Number of Accounts Billed</b>	<b>991</b>
Residential	3,336,000
Commercial	175,000
Tracking - District Meters	48,000
<b>Total Gallons Consumed</b>	<b>3,559,000</b>
Residential	3,560
Commercial	4,070
Tracking	4,364
<b>Avg Water Use for Accounts Billed</b>	<b>3,591</b>
Total Billed	\$ 107,838.47
Total Aged Receivables	\$ (2,411.02)
Total Receivables	\$ 110,249.49

## 12 Billing Month History Revenue by Category



## 12 Month Accounts Receivable and Collections Report



Date	Total Receivable	Total 60 Day	Total Over 60 Day
1/26	\$ 110,249.49	\$ 8,646.38	\$ 844.56
12/25	\$ 144,071.44	\$ 36,510.49	\$ 2,581.80
11/25	\$ 175,694.70	\$ 62,229.99	\$ 2,486.56
10/25	\$ 128,414.00	\$ 7,619.35	\$ 2,418.40
9/25	\$ 131,276.27	\$ 6,863.75	\$ 2,383.67
8/25	\$ 135,649.38	\$ 13,096.07	\$ 2,359.77
7/25	\$ 135,494.40	\$ 8,105.81	\$ 5,141.74
6/25	\$ 122,057.40	\$ 10,262.21	\$ 2,465.56
5/25	\$ 128,946.06	\$ 21,119.90	\$ 2,450.30
4/25	\$ 133,319.98	\$ 7,473.97	\$ 2,447.68
3/25	\$ 116,461.34	\$ 9,344.22	\$ 2,451.49
2/25	\$ 92,011.36	\$ 5,662.55	\$ 2,273.46
1/25	\$ 92,856.65	\$ 6,737.08	\$ 2,069.27

Board Consideration to Write Off	N/A
Board Consideration Collections	N/A
Delinquent Letter Mailed	02/03/2026 35
Delinquent Tags Hung	02/05/2026 31
Disconnects for Non Payment	02/12/2026 5
Reconnected by	02/20/2026 3




## Water Production and Quality

### Water Quality Monitoring


Current Annual CL2 Avg

**2.05**

Requirements	Min .50			
Date	CL2	Mono	NH3	
Jan-26	1.93	1.34	0.02	
Dec-25	1.78	1.04	0.02	
Nov-25	1.99	0.88	0.04	
Oct-25	2.10	1.14	0.01	
Sep-25	1.67	2.08	0.06	
Aug-25	1.54	1.41	0.03	
Jul-25	1.68	1.38	0.06	
Jun-25	1.69	1.38	0.04	
May-25	2.34	1.78	0.05	
Apr-25	2.49	2.12	0.09	
Mar-25	2.72	2.28	0.05	
Feb-25	2.28	2.08	0.03	
Jan-25	2.50	2.20	0.05	




## Water Accountability Report - Upper Plane



Month	Read Date	Connection Total	Produced (1000)	Sold (1000)	Stored (1000)	Flush/Leaks Loss	Gal.s Loss (-)	Accounted For %
January 26	2/20/2026	449	2,171	1,478	50	67.5	(576)	73.5%
December 25	12/22/2025	449	2,337	1,676	50	7	(604)	74.2%
October 25	10/20/2025	449	3,447	2,454	50	589	(354)	89.7%
September 25	9/19/2025	449	2,902	2,389	50	40.4	(423)	85.4%
August 25	8/20/2025	449	7,063	2,345	50	54	(4,614)	34.7%
July 25	7/21/2025	449	2,737	2,142	50	58	(487)	82.2%
June 25	6/19/2025	449	2,703	1,958	50	301	(394)	85.4%
May 25	5/20/2025	449	2,399	1,820	50	56	(473)	80.3%
April 25	4/21/2025	449	2,940	2,154	50	69.6	(666)	77.3%
March 25	3/20/2025	449	2,228	1,537	50	15.2	(626)	71.9%
February 25	2/20/2025	449	2,305	1,411	50	11	(833)	63.9%
January 25	1/17/2025	449	2,175	1,478	50	51	(596)	72.6%
December 24	12/18/2024	449	2,387	1,762	50	15	(560)	76.5%

## Water Accountability Report - Lower Plane



Month	Read Date	Connection Total	Produced (1000)	Sold (1000)	Stored (1000)	Flushing/ Leaks	Gal.s Loss (-)	Accounted For %
January 26	1/20/2026	542	4,118	2,081	280	108.75	(1,648)	60.0%
December 25	12/22/2025	542	4,242	2,442	280	23.8	(1,496)	64.7%
October 25	10/20/2025	540	5,824	3,708	280	287.5	(1,549)	73.4%
September 25	9/19/2025	540	5,291	3,258	280	650	(1,103)	79.2%
August 25	8/20/2025	540	1,336	3,521	280	134.2	2,599	294.6%
July 25	7/21/2025	540	5,260	3,316	280	86	(1,578)	70.0%
June 25	6/19/2025	538	3,094	2,648	280	52	(114)	96.3%
May 25	5/20/2025	538	3,730	2,359	280	175.5	(916)	75.5%
April 25	4/21/2025	538	1,751	2,701	280	9	1,239	170.8%
March 25	3/20/2025	538	(882)	1,995	280	39.2	3,196	-262.4%
February 25	2/20/2025	537	2,252	1,680	280	9	(283)	87.4%
January 25	1/17/2025	535	2,813	1,918	280	25	(590)	79.0%

\* FINISHED WATER METER NOT WORKING PART OF FEBRUARY, ALL OF MARCH & PART OF APRIL ACCOUNTABILITY PERIODS


\*\*AUGUST ACCOUNTABILITY PERIOD: TWO PRESSURE PLANES WERE CIRCULATING APPROXIMATELY ONE WEEK.

INFRAMARK IS AUDITING THE WATER LOSS. November Data was not divided by pressure plane in new billing software.



Wastewater Production and Quality

Wastewater Flows for January



**Wastewater Treatment Permit Summary - January**

		PERMIT	ACTUAL	COMPLIANT	PERCENT
Avg. Treated Flow	MGD	0.1	0.055	Yes	54.5%
Avg. Irrigation Flow	MGD	0.1	0.050	Yes	50.5%
Avg. BOD	mg/L	10.0	3.0	Yes	
E. coli	mpn/100 ml.	126.0	1.0	Yes	
Avg. TSS	mg/L	15.0	3.8	Yes	
MIN. PH	STD UNITS	6.0	7.4	Yes	
MAX. PH	STD UNITS	9.0	7.8	Yes	

**Point Venture Wastewater Flow Historical**

**15**

Date	Connections	Total Flows	Average Daily Flows	WWTP Capacity %	Effluent Use
Jan-26	991	1,690,000	55,000	54%	1,560,000
Dec-25	991	1,690,000	55,000	54%	1,350,000
Nov-25	989	1,700,000	57,000	57%	1,290,000
Oct-25	988	1,860,000	60,000	60%	2,870,000
Sep-25	988	1,730,000	58,000	58%	2,740,000
Aug-25	988	1,510,000	49,000	49%	3,330,000
Jul-25	988	1,660,000	54,000	54%	2,500,000
Jun-25	986	1,980,000	66,000	66%	2,730,000
May-25	986	1,750,000	63,000	63%	2,170,000
Apr-25	986	1,750,000	58,000	58%	1,660,000
Mar-25	986	1,790,000	58,000	58%	1,970,000
Feb-25	985	1,510,000	54,000	54%	1,340,000
Jan-25	984	1,710,000	55,000	55%	1,730,000
<b>2025 Totals</b>		22,330,000			27,240,000
Dec-24	984	1,880,000	61,000	61%	1,940,000
Nov-24	984	1,870,000	62,000	62%	1,750,000
Oct-24	984	1,780,000	57,000	57%	3,370,000
Sep-24	982	1,820,000	61,000	61%	2,500,000
Aug-24	981	1,910,000	62,000	62%	4,700,000
Jul-24	982	2,370,000	76,000	76%	4,690,000
Jun-24	982	2,030,000	65,000	68%	3,080,000
May-24	982	2,030,000	65,000	65%	2,320,000
Apr-24	982	2,100,000	68,000	70%	2,730,000
Mar-24	981	2,200,000	71,000	71%	1,510,000
Feb-24	981	1,750,000	60,000	60%	2,750,000